

COLLEGE COMMITTEE ON FACILITIES PLANNING SUMMARY FOR DECEMBER, 2019

CONSTRUCTION STATUS REPORT/GO BOND UPDATE

EMP Goal D: Improving Internal and External Communication

Health and Wellness Complex

Phase II includes the Student Health Center and Team Rooms. Construction continues to move forward with ceiling soffits being framed, drywall hung and taped, tile, paint, plaster and T-bar ceilings being completed.

Shade Structures

The shade panel lab pretest passed on December 4, with final testing proposed to DSA for December 26 or later. DSA is currently confirming their availability to witness the next round of testing.

Upcoming New Buildings/Construction

Performing Arts Center (PAC)

The construction on this project continues to move forward with framing and steel installation. The campus gas main along Old Falcon Way is being surveyed for intended replacement which will happen during a future school break. Exploratory work will be conducted during winter break. This is a three-year construction schedule with expected occupancy in January 2022.

Social Sciences Interior Elevator

The interior elevator is being replaced with a new elevator. This project is expected to be completed on December 13, 2019. An elevator technician will be on site to operate the elevator during finals week. The state inspection will take place in early January.

Programming/Planning

Admin/Student Services Building

The design process continues to move forward with this new building. Once the Performing Arts Center is completed, the Burnight Center, Bookstore and Public Affairs will be removed.

Health Sciences Modernization

State funding was approved for disbursement for the Health Sciences Modernization project was approved in mid-July. User group meetings are taking place with the architect. As this is a state project, the college needs to follow their timeline and schematic designs are due to the state no later than March 2, 2020.

Parking Lots

Currently evaluating Lot 6 and Lot 7 for possible changes.