Bond Construction Program Overview and Budget Update



Board of Trustees Meeting November 7, 2018





Bond Construction Program Accomplishments

- 2004 Measure CC is complete
 - \$210M local bond funds expended
- 2012 Measure G is ongoing
 - \$ 350M local bond funds
 - \$ 10M approved state funding (HS Renovation)
 - \$ 360M funds available
 - \$(130M) expended to date
 - LRC, Culinary Arts, Social Science Elevator, Fine Arts, Health & Wellness, Campus and Parking Lot Improvements, Roof Replacements, Security, Infrastructure & Swing Space
 - \$ (70M) encumbered (Health & Wellness)
 - \$(193M) remaining budget to complete
 - Performing Arts & Unobligated for Health Science, Modernization, Falcon Center, BELA, CDC, Implementation)
 - \$(393M) projected expenditures
 - \$ (33M) projected variance



CURRENT CAMPUS 2018



Bond Construction Program Accomplishments






Health & Wellness Complex

Six Buildings Constructed in 2 Phases

Phase 1 Occupancy - January 2019

Phase 2 Occupancy – August 2020







CONSTRUCTION 2020



CONSTRUCTION 2021



CONSTRUCTION 2022



CONSTRUCTION 2022



The State of California Public Works Construction 2018

- CCCI California Construction Cost Index
 - **2.4% per year** (average per year CY2017 & 2018)
- ENR BCI Engineering News Record Building Cost Index
 - 6 8% per year (CY2017 Los Angeles)
- Turner Building Cost Index
 - **5.6% per year** (Q2 2017 Q2 2018, United States)



The State of California Public Works Construction 2018

Where as,

- CCFC Community College Facility Coalition
 - In May 2018 recommends to "not use indices" and to use "real market from subcontractors" to budget escalation
 - One or more CC Districts in Southern California are budgeting
 - 15% per year (5% escalation + 10% market condition)
 - CCFC has noted
 - **12% per year** (1% per month)
- State Chancellor's Office has noted
 - 12% per year (1% per month)



The State of California Public Works Construction 2018

- Material Price Increases (during the last 12 months)
 - Plywood, 10% as of 9/23/18, 25% projected by 12/31 (tariff)
 - Lumber, **26%** from 2017 2018 per RS Means
 - Concrete, 17% as of 5/18/18, per CCFC
 - Roofing Materials, **24%** from 2017 2018, per RS Means
 - Steel, 46% as of 7/12/18, per actual steel mill price increases,
 Atlas Tube, Chicago, IL & Nucor-Yamato Steel, AR
 - Nine (9) increases since November 2017
 - \$370 per ton (went from \$800 per ton to \$1,170 per ton)
 - 1,250 tons of steel in PAC, \$462,500 raw material price increase
 - Also affects rebar, metal studs, piping, conduit, ceiling grid, misc. metals, among others



Current Construction Environment California K-14 G.O. Bonds

G.O. Bonds Authorized by Electorate by Year

Year			Amount
2009	2	successful bond initiatives	\$ 69 million
2010	61	successful bond initiatives	\$ 5.05 billion
2011	7	successful bond initiatives	\$ 981 million
2012	113	successful bond initiatives	\$13.2 billion
2013	7	successful bond initiatives	\$ 321 million
2014	128	successful bond initiatives	\$12.6 billion
2015	9	successful bond initiatives	\$ 1.14 billion
2016	207	successful bond initiatives	\$28.55 billion
2017	2	successful bond initiatives	\$155 million
2018 June	32	successful bond initiatives	\$2.66 billion
TOTAL			\$ 64.7 billion
2018 Nov.	102	proposed bond initiatives	\$14.7 billion
TOTAL			\$ 79.4 billion

Data provided by ballotpedia.org

2016 State Prop 51 State School Construction Bond:\$ 9 billion with \$ 2 billion earmarked for community colleges.

2020 State Bond is being considered.



Current Construction Environment Southern California K-14 G.O. Bonds

G.O. Bonds Authorized by Electorate in 2018

June 2018	K-12	CCD			
Los Angeles County	\$ 444 million				
Orange County					
Riverside County					
Ventura County	\$ 503 million				
San Bernardino County					
San Diego County					
November 2018	K-12	CCD			
Los Angeles County	\$ 1.35 billion	\$ 750 million			
Orange County	\$ 329 million				
Riverside County	\$ 323 million				
Ventura County	\$ 69 million				
San Bernardino County	\$ 62 million	\$ 1.17 billion			
San Diego County	\$ 4.84 billion				
Total 2018 K-14 G.O. Bonds - SoCal	\$ 7.92 billion	\$ 1.92 billion			



Natural Disasters

2016 - 2018

Hurricanes

- \$ 10B Hurricane Matthew (southeast 2016)
- Hurricane Harvey (Houston 2017) \$125B
- \$127B Hurricane Irma (Florida 2017)
- \$ 91B Hurricane Maria (Puerto Rico 2017)
- \$ 39B Hurricane Florence (the Carolinas 2018)
- 8B Hurricane Michael (Florida 2018)

California Wildfires

- \$480B 2016 California Wildfires
- \$ 18B 2017 California Wildfires
- 3B 2018 California Wildfires
- Total CY2016 2018 \$901B



Performing Arts Center Budget

Budget

■ \$55.0M budget in Aug. 2016 included 10% total escalation at 4% per year projected to Feb. 2019 to the mid point of construction

Last Estimate (prior to bid)

 \$65.2M DSA estimate update in June 2018 included 14.5% total escalation at 6% per year to May 2020 to the mid point of construction

Bid Results

\$76.4M actual bid results in Sep. 2018



Performing Arts Center Costs Escalation

PAC Estimate

- With escalation projected to the midpoint of construction
- \$60.6M in fall 2017 included 7% total escalation at 4% per year projected to April 2019
- \$63.2M in early 2018 included 16% total escalation at 7% per year projected to May 2020
- \$65.1M in mid 2018 included 20% total escalation at 8.2% per year projected to May 2020
- \$71.5M if 29% total escalation at 12% escalation per year
- \$75.6M if 36% total escalation at 15% escalation per year

Preliminary Bid Results

\$76.4M, 38% total escalation at 15.6% escalation per year



Performing Arts Center Pre-Bid Value Engineering

- Market conditions were anticipated
- Prior efforts trying to control costs
 - Five (5) rounds of value engineering during design
 - Driven by college oversight
 - Multiple reductions to date
 - Value engineering, scope and cost reductions
 - Compressed gross square footage, removed a lower level, raised plumbing and eliminated sewage lift station, reduced finishes inside and out



Performing Arts Center Pre-Bid Value Engineering

- \$(12.8M) reduction at SD (Schematic Design)
 - \$63.6M estimate, \$50.8M after VE inc. 4% escalation (Mar. to June 2016)
- \$(11M) reduction at DD (Design Development)
 - \$66.1M estimate, \$55.1M after VE inc. 4% escalation (Aug. 2016)
- \$(1.4M) reduction at CD (Construction Documents)
 - \$62.0M estimate, \$60.6M after VE inc. 4% escalation (Oct. To Nov. 2017)
- \$(1.8M) reduction at CD Update
 - \$65.0M estimate, \$63.2M after VE inc. 6% escalation (Jan. to May 2017)
- \$(100K) reduction at DSA update
 - \$65.2M estimate, \$65.1M after VE inc. 8.3% escalation (June to Aug. 2018)



Performing Arts Center Post-Bid Value Engineering

- Ongoing efforts trying to control these costs
 - Additional value engineering and scope reduction
 - Input from end users
 - Eliminate/defer the orchestra pit lift and orchestra shell, value engineer theatrical AV systems, reduce acoustical systems in noncritical areas, simplify interior and exterior finishes
 - \$1.6M in potential reductions to consider
 - Additional input from low bid trade contractors



Overview of Bids for the Performing Arts Center

- Bid categories 1-28 advertised on August 7th.
- Received multiple responsible, responsive bids for 27 of the 28 bid categories.
- Identified several categories for further value engineering that are not on the critical path
 - Three (3) bid categories to be rebid due to various bid irregularities. These are not critical path categories and will not adversely affect the construction schedule.
 - Cost reductions in four (4) bid categories among others.



Summary of Performing Arts Center Bids

B.C.	Bid Category Description	Orig	inal Construction	Prel	Preliminary			
			Estimate	Re	esults			
01	Demolition, Grading & Paving	\$	3,300,000	\$	2,805,000			
02	Structural & Site Concrete	\$	8,400,000	\$	12,172,000			
03	Masonry	\$	780,000		\$ 655,450			
04	Structural Steel & Misc. Metals	\$	9,700,000	\$	9,386,000			
05	Casework & Finish Carpentry	\$	190,000	\$	547,620			
06	Sheet Metal & Expansion Joints	\$	630,000	\$	1,770,750			
07	Metal Wall Panels	\$	1,900,000	\$	1,872,450			
08	Roofing	\$	1,080,000	\$	1,694,921			
09	Doors, Frames & Hardware	\$	620,000	\$	621,625			
10	Storefront, Curtain Wall & Glass	\$	1,750,000	\$	2,232,000			
11	Metal Stud Framing, Drywall, Plaster, Insulation & Acoustical Sealant	\$	7,450,000	\$	10,058,585			
12	Flooring	\$	280,000	\$	369,035			
13	Terrazzo Flooring	\$	270,000	\$	222,800			
14	Wood Flooring	\$	390,000	\$	415,000			
15	Tile	\$	330,000	\$	314,595			
16	Acoustical Treatments	\$	1,500,000	\$	2,776,470			
17	Painting	\$	550,000	(est) \$	550,000			

Preliminary results continued on next page.



Summary of Performing Arts Center Bids

B.C.	Bid Category Description	Orig	inal Construction	Preliminary			
			Estimate	Res	sults		
18	Miscellaneous Specialties	\$	1,520,000	(est) \$	2,230,000		
19	Theatrical Rigging & Equipment	\$	1,360,000	(est) \$	2,693,000		
20	Theatrical Seating	\$	270,000	\$	338,030		
21	Fire Sprinklers	\$	780,000	\$	647,000		
22	Building & Site Plumbing	\$	2,450,000	\$	2,222,222		
23	HVAC	\$	5,500,000	\$	7,041,000		
24	Electrical	\$	9,800,000	\$	9,894,000		
25	Communications & Data	\$	500,000	\$	321,525		
26	Audio Visual	\$	2,350,000	\$	1,463,366		
27	Fire Alarm	\$	600,000	\$	532,570		
28	Landscaping & Irrigation	\$	850,000	\$	578,333		
	Total Construction Costs	\$	65,100,000	\$ 7	76,425,347		



Performing Arts Center Construction Schedule

Construction Schedule: Start December 2018 – Occupancy September 2021 for Instruction in January 2022.



ROM Budget Adjustments 2018

Project	Feb. 2017 Update	Nov. 2018 Update	Percentage Increase	
Performing Arts Center	\$ 70,600,000	\$ 102,500,000	45.0%	
Falcon Center (Admin/Student Services)	\$ 70,447,500	\$ 88,100,000	25.0%	
Health Science Renovation	\$ 17,890,000	\$ 22,300,000	25.0%	

Cerritos College Projects Funded by Measure G From Inception through June 30, 2018

Print Date: 11/5/2018

Status Legend

													C: In Construction	CD: Coast, Drawings	DSA: ALDSA	N/A: Not Advanced]
		_											P: Pending	PR: Programming	N: New Project	√: Const. Complete	
						ROM BUDGET				F	UNDING SOURCE			EXPENSES			
Location #	Status	Description	STATE 2013	MEAS. G 2013	MEAS. G 2013	MEAS. G 2014	MEAS. G Jan 2015	MEAS. G Jan 2017	MEAS. G Nov. 2018	STATE	MEASURE G	DONOR / OTHER	Program Expenses to Date	Encumbered / Budget to Complete	Estimated Program Expense	Variance from Funding Source	Notes
A. BUILDING	G REN	OVATIONS:															
65025	~	1 LEARNING RESOURCE CENTER		11,064,068	11,064,068		4,300,000	7,218,478	7,138,769		7,138,769		7,138,768	0	7,138,769		\$635K expensed on Measure CC. \$79,709 surplus returned to the Program.
65039	·	² CULINARY ARTS		7,862,484	7,862,484		7,860,000	7,503,210	7,653,964		7,653,964		7,653,963	0	7,653,964		\$135K expensed on Measure CC. \$206,036 surpluseturned to the Program.
65053	Р	3 HEALTH SCIENCE (2016 FPP) (PLA)	7,236,000	7,096,642	14,332,842		17,690,000	17,890,000	22,300,000	10,381,000	11,919,000		80,000	22,220,000			Project Transferred from Measure CC.
65011	С	4 MODERNIZATION		15,000,000	15,000,000		15,000,000	1,300,000	10,000,000 2,841,167		10,000,000 2,841,167		1,287,395	10,000,000			Professional Services expensed on Measure CC.
65036	c	5 SOCIAL SCIENCE ELEVATOR 19 STADIUM ADA UPGRADES						1,300,000	1,200,000		1,200,000		673,738	526,263			Processional devices expenses on measure co.
		6 SUBTOTAL - Building Renovations	7,236,000	41,023,395	48,259,395	0	45,050,000	44,011,638	51,133,900	10,381,000	40.752,900		16,833,865	34,300,035	51,133,900		
			7,236,000	41,025,595	40,233,333		45,050,000	44,011,650	51,135,900	10,381,000	40,752,900		10,033,003	34,300,035	51,135,900	·	
B. NEW CO	NSTRU	CTION:															\$182K expensed on Measure CC.
65040	Ľ	7 FINE ARTS		28,818,055	28,818,055		33,530,000	33,530,000	34,199,656		34,199,656	84,655		285,678			\$84K SCE Savings By Design Credit.
65052	С	8 HEALTH & WELLNESS COMPLEX (PLA)		45,700,000	45,700,000		60,230,000	67,800,000	67,800,000		67,800,000		36,440,550	31,359,451			1
65054 65061	P	9 FIELD HOUSE (PLA)	37,430,000	6,900,000 8,570,000	6,900,000 46,000,000		11,660,000 62,700,000	11,560,000 70,600,000	11,660,000 102,500,000		11,660,000 102,500,000		631,802 6,224,254	11,028,198 96,275,746			
03001	-	10 PERFORMING ARTS CENTER	37,430,000	59,900,000	59,900,000		62,620,000	70,447,500	88,100,000		88,100,000		0,224,234	88,100,000			1
		11 FALCON CENTER 12 BUSINESS EDUCATION/LANGUAGE ARTS (IPP)		44,800,000	44,800,000		46,460,000	46,460,000	46,460,000	15,815,000	30,645,000		0	46,460,000			
		13					,,										
65041	Р	14 CHILD DEV CENTER	7,500,000	2,500,000	10,000,000		10,000,000	10,000,000	10,000,000	5,000,000	5,000,000		0	10,000,000	10,000,000		
		15															
		16 SUBTOTAL - Proposed Building Projects	44,930,000	197,188,055	242,118,055	0	287,200,000	310,497,500	360,719,656	20,815,000	339,904,656	84,655	77,295,238	283,509,073	360,894,310	0	
C. SITE PRO	JECTS																
65057	С	17 SHADE STRUCTURES		5,500,000	5,500,000		7,400,000	6,900,000	6,900,000		6,900,000		5,932,511	967,489			
65010	Р	18 PARKING LOTS: IMPROVEMENTS		7,000,000	7,000,000		7,000,000	5,000,000	5,000,000		5,000,000		2,380,516	2,619,484	5,000,000		
65035	×	19 STADIUM TURF REPLACEMENT						3,000,000	1,027,012		1,027,012		23,274	1,003,737	1,027,012		\$1.2M separaced to 65036 for ADA upgrades \$772,986 Surplus returned to the Program.
		20 SUBTOTAL - Proposed Site Projects	0	12,500,000	12,500,000	0	14,400,000	12,575,900	12,927,012	0	12,927,012	0	8,336,302	4,590,710	12,927,011	0	
D. CAMPUS-	WIDE	PROJECTS:															
65044	V/P	21 ROOF REPLACEMENTS						3,000,000	3,000,000		3,000,000		2,237,437	762,563	3,000,000		Roof replacements and maintenance.
65050	С	22 SECURITY		2,000,000	2,000,000		1,475,000	1,475,000	2,223,878		2,223,878		1,843,865	380,013	2,223,878		Campus Emergency Phones, Fire Alarm Upgrades.
erora		23 IT INFRASTRUCTURE		2,000,000	2,000,000		1,475,000	1,475,000	00.014		66.014		20.044		00.014	,	Majority of project funded by Meas. CC. \$1,408,786
65051		23 II INFROSTRUCTURE		2,000,000	2,000,000		1,475,000	1,475,000	66,214		66,214		66,214	U	66,214		surplus returned to the Meas. G Program
65059 / 65062	С	24 INFRASTRUCTURE (Utilities) / ELEC. UPGRADE		15,000,000	15,000,000		4,400,000	6,180,000	6,180,000		6,180,000		6,017,610	162,390			
65060	C/C	25 CENTRAL PLANT EXP / EMS UPGRADE					10,000,000	10,800,000	10,800,000		10,800,000		9,629,712	1,170,288	10,800,000		
65075 / 65079 / 65023	*	26 SWING SPACE		5,000,000	5,000,000		6,650,000	4,629,695	4,663,790		4,663,790		4,663,790	0	4,663,790	C	Projects: Mobile Kitchen, Modular Classroom, MP Building, HR Relocation. \$2M Retruned to Meas. G. Balance Funded by Meas. CC
		26 SUBTOTAL - Campus-Wide Projects	0	24,000,000	24,000,000	0	24,000,000	27,559,695	26,933,882	0	26,933,882	0	24,458,628	2,475,254	26,933,883		
		SUB-TOTAL OF A+B+C+D	52,166,000	274,711,449	326,877,449	0	370,650,000	394,644,783	451,714,450	31,196,000	420,518,450	84,655	126,924,033	324,875,072	451,799,103	0	
		27 CONTINGENCY		25,000,000	25,000,000		25,000,000	25,000,000	25,000,000		0						
65004 / 65015		28 BOND IMPLEMENTATION / MANAGEMENT		20,000,000	20,000,000		20,000,000	17,000,000	14,504,132		14,504,132		3,166,534	11,337,599	14,504,132		
		29 Total	52,166,000	319,711,449	371,877,449	0	415,650,000	436,644,783	491,218,582	31,196,000	435,022,581	84,655	130,090,566	336,212,670	466,303,236	0	
		General Notes:									Meas, G Total						

Meas. G Total 350,000,000

PROJECTED STATE FUNDS DONOR / OTHER FUNDS MEASURE G FUNDS UNIDENTIFIED FUNDS TOTAL FUNDS 31,196,000 84,655 350,000,000 85,022,581 465,303,236 TOTAL EXPENSES 466,303,236 VARIANCE

General Motes:

1. Project ROYM Budgets Meas. G Jan. 2017 are based upon 2017 dollurs.

2. (28) Master Planning, Legal. Program Management, Specialty Consultants, Space Planning through the year 2023.



Cerritos College Operational Details Ongoing Strategies in Progress

- Identify projects for further value engineering
- Rework ROM budgets for all projects
- Reset overall G.O. bond program projections including escalation and contingency factors
- Continue managing building projects for optimal scope, balancing user group desires with cost effectiveness and bond program finances
- Update of the Facilities Master Plan
- Identify and define Campus needs for the next 10-15 years and beyond
- Identify ROM Budgets for the updated Facilities Master Plan



Bond Construction Update

