From Inception through June 30, 2018												Status Legend				7	
•													C: In Construction	CD: Const. Drawings	DSA: At DSA	N/A: Not Advanced	7
													P: Pending	PR: Programming	N: New Project	✓: Const. Complete	
	ROM BUDGET							FUNDING SOURCE			EXPENSES						
Location #	Status	Description	STATE 2013	MEAS. G 2013	MEAS. G 2013	MEAS. G 2014	MEAS. G Jan 2015	MEAS. G Jan 2017	MEAS. G Nov. 2018	STATE	MEASURE G	DONOR / OTHER	Program Expenses to Date	Encumbered / Budget to Complete	Estimated Program Expense	Variance from Funding Source	Notes
A. BUILDING	RENC	OVATIONS:															
65025	✓	1 LEARNING RESOURCE CENTER		11,064,068	11,064,068		4,300,000	7,218,478	7,138,769		7,138,769		7,138,768	0	7,138,769		\$635K expensed on Measure CC. \$79,709 surplus returned to the Program.
65039	~	2 CULINARY ARTS		7,862,484	7,862,484		7,860,000	7,603,210	7,653,964		7,653,964		7,653,963	0	7,653,964	(\$135K expensed on Measure CC. \$206,036 surplus returned to the Program.
65053	Р	3 HEALTH SCIENCE (2016 FPP) (PLA)	7,236,000	7,096,842	14,332,842		17,890,000	17,890,000	22,300,000	10,381,000	11,919,000		80,000	22,220,000	22,300,000	(Project Transferred from Measure CC.
		4 MODERNIZATION		15,000,000	15,000,000		15,000,000	10,000,000	10,000,000		10,000,000		0	10,000,000	10,000,000	(0
65011	С	5 SOCIAL SCIENCE ELEVATOR						1,300,000	2,841,167		2,841,167		1,287,395	1,553,772	2,841,167	(Professional Services expensed on Measure CC.
65036	С	19 STADIUM ADA UPGRADES							1,200,000		1,200,000		673,738	526,263	1,200,000	(0
	-	6 SUBTOTAL - Building Renovations	7,236,000	41,023,395	48,259,395	0	45,050,000	44,011,688	51,133,900	10,381,000	40,752,900	0	16,833,865	34,300,035	51,133,900	0	
B. NEW CONSTRUCTION:																	
65040	/ T	7		28,818,055	28,818,055		33,530,000	33,530,000	34,199,656		34,199,656	84,655	33,998,632	285,678	34,284,311	,	\$182K expensed on Measure CC.
	Ľ.	' FINE ARTS					, ,					04,000					\$84K SCE Savings By Design Credit.
65052	С	8 HEALTH & WELLNESS COMPLEX (PLA)		45,700,000	45,700,000		60,230,000	67,800,000	67,800,000		67,800,000		36,440,550	31,359,451			0
65054	Р	9 FIELD HOUSE (PLA)		6,900,000	6,900,000		11,660,000	11,660,000	11,660,000		11,660,000		631,802	11,028,198		(0
65061	Р	PERFORMING ARTS CENTER	37,430,000	8,570,000	46,000,000		62,700,000	70,600,000	102,500,000		102,500,000		6,224,254	96,275,746			
		11 FALCON CENTER		59,900,000	59,900,000		62,620,000	70,447,500	88,100,000		88,100,000		. 0	88,100,000			
		BUSINESS EDUCATION/LANGUAGE ARTS (IPP)		44,800,000	44,800,000		46,460,000	46,460,000	46,460,000	15,815,000	30,645,000		0	46,460,000	46,460,000	(0
		13															
65041	Р	CHILD DEV CENTER	7,500,000	2,500,000	10,000,000		10,000,000	10,000,000	10,000,000	5,000,000	5,000,000		0	10,000,000	10,000,000	(0
		15															
		16 SUBTOTAL - Proposed Building Projects	44,930,000	197,188,055	242,118,055	0	287,200,000	310,497,500	360,719,656	20,815,000	339,904,656	84,655	77,295,238	283,509,073	360,804,310		D
C. SITE PRO	JECTS:																
65057		SHADE STRUCTURES		5,500,000	5,500,000		7,400,000	6,900,000	6,900,000		6,900,000		5,932,511	967,489		(D
65010	Р	PARKING LOTS: IMPROVEMENTS		7,000,000	7,000,000		7,000,000	5,000,000	5,000,000		5,000,000		2,380,516	2,619,484	5,000,000	(D
65035	✓	19 STADIUM TURF REPLACEMENT						3,000,000	1,027,012		1,027,012		23,274	1,003,737	1,027,012	(\$1.2M seperated to 65036 for ADA upgrades \$772,988 Surplus returned to the Program.
		20 SUBTOTAL - Proposed Site Projects	0	12,500,000	12,500,000	0	14,400,000	12,575,900	12,927,012	0	12,927,012	0	8,336,302	4,590,710	12,927,011	C	
D. CAMPUS-	WIDE	PROJECTS:															
65044	√/P	21 ROOF REPLACEMENTS						3,000,000	3,000,000		3,000,000		2,237,437	762,563	3,000,000	(Roof replacements and maintenance.
65050	С	22 SECURITY		2,000,000	2,000,000		1,475,000	1,475,000	2,223,878		2,223,878		1,843,865	380,013	2,223,878	(Campus Emergency Phones, Fire Alarm Upgrades.
65051	Р	23 IT INFRASTRUCTURE		2,000,000	2,000,000		1,475,000	1,475,000	66,214		66,214		66,214	0	66,214	(Majority of project funded by Meas. CC. \$1,408,786 surplus returned to the Meas. G Program
65059 / 65062	С	24 INFRASTRUCTURE (Utilities) / ELEC. UPGRADE		15,000,000	15,000,000		4,400,000	6,180,000	6,180,000		6,180,000		6,017,610	162,390	6,180,000	(D
65060		25 CENTRAL PLANT EXP / EMS UPGRADE					10,000,000	10,800,000	10,800,000		10,800,000		9,629,712	1,170,288	10,800,000	(0
65075 / 65079 / 65023		26 SWING SPACE		5,000,000	5,000,000		6,650,000	4,629,695	4,663,790		4,663,790		4,663,790	0	4,663,790	(Projects: Mobile Kitchen, Modular Classroom, MP Diliding, HR Relocation. \$2M Retruned to Meas. G. Balance Funded by Meas. CC
		26 SUBTOTAL - Campus-Wide Projects	0	24,000,000	24,000,000	0	24,000,000	27,559,695	26,933,882	0	26,933,882	0	24,458,628	2,475,254	26,933,883		0
		SUB-TOTAL OF A+B+C+D	52,166,000	274,711,449	326,877,449	0	370,650,000	394,644,783	451,714,450	31,196,000	420,518,450	84,655	126,924,033	324,875,072	451,799,103	(
		27 CONTINGENCY		25,000,000	25,000,000		25,000,000	25,000,000	25,000,000		0						
65004 / 65015		28 BOND IMPLEMENTATION / MANAGEMENT		20,000,000	20,000,000		20,000,000	17,000,000	14,504,132		14,504,132		3,166,534	11,337,599	14,504,132	(0
		29 Total	52,166,000	319,711,449	371,877,449	0	415,650,000	436,644,783	491,218,582	31,196,000	435,022,581	84,655	130,090,566	336,212,670	466,303,236	C	0

General Notes:

1. Project ROM Budgets Meas. G Jan. 2017 are based upon 2017 dollars.

2. (28) Master Planning, Legal, Program Management, Specialty Consultants, Space Planning through the year 2023.

Meas. G Total 350,000,000

PROJECTED STATE FUNDS DONOR / OTHER FUNDS MEASURE G FUNDS UNIDENTIFIED FUNDS TOTAL FUNDS 31,196,000 84,655 350,000,000 85,022,581 466,303,236 TOTAL EXPENSES 466,303,236 VARIANCE